



Document
**Pre-Construction
Information Document
Caretakers House EWI
& Boundary Wall
Repairs**

Project
**Wimbledon Chase
Primary School &
Dundonald Primary
School**

Building/Asset/Site
Building

Client
**London Borough of
Merton**

Date
May 2023




Contact

Lewis Mckenzie
lmckenzie@mcbains.co.uk
+44 (0)20 7786 7900
mcbains.co.uk

DOCUMENT REFERENCE									METADATA	
62331		MCB	XX	XX	RP	Z	0001		S4	P1
MCB NO.	PROJ. IDEN	ORIGINATOR	VOLUME/SYSTEM	LEVEL/LOCATION	TYPE	ROLE	NUMBER		STATUS	REVISION

INTERNAL APPROVAL

This document prepared, reviewed and approved by:

Version	Date	Prepared By	Reviewed By	Approved By
1	23/05/2023	Lewis Mckenzie	Andrew Hogg	Andrew Hogg
Signature for and on behalf of McBains Ltd				

REVISION HISTORY

Suitability	Revision	Version Date	Summary of Changes	Changes Marked
S4	P1	23/05/2023	Tender Issue	N/A
-				

DRAFT REPORT DISCLAIMER

When issued in draft, unless signed and countersigned by authorised individuals acting for and on behalf of McBains Ltd in relation to the development, as defined herein, the contents of this report are to be considered in draft form which have not been finalised or formally reviewed. Accordingly, the information contained herein, including the provision of any advice, should be taken only as an indication of that likely to be contained within the final report. McBains Ltd exclude all liability for actions undertaken in reliance of the draft information provided prior to the issue of the finalised report and reserve the right to amend the draft report information, advice and conclusions.

REPORT DISTRIBUTION

This document has been distributed to:-

Version	Format	Name	Business	Email Address
1	PDF	Various Contractors	Contractor	Various
1	PDF	Terry Parsons	Merton Council	Terry.parsons@merton.gov.uk

DOCUMENT LOCATION

Ensure that this document is current. Printed documents and locally copied files may become obsolete due to changes to the master document.

The source of the master document can be found on the following:

[“T:\62331 - Merton 2023 Schemes\3.0 DOCUMENTS\LBS\1. Wimbledon Chase Caretakers House & Dundonald Boundary Wall\Specification”](#)

MCBAINS CONTACT

Queries regarding the content of this report should be addressed to: -

Lewis Mckenzie
Associate Director
McBains Ltd
5th Fl, 26 Finsbury Square, London EC2A 1DS

Telephone: +44 (0)20 7786 7900
E-mail: lmckenzie@mcbains.co.uk

Property and Construction Consultants
Company Registered in England No. 3094139

CONTENTS	Page No.
1.0 NATURE OF THE PROJECT	4
1.1 Names of the Client and the Project Team	4
1.2 Health & Safety Policies	5
1.3 The Nature of the Project	5
1.4 The Location and Layout of the Project	7
1.5 The Nature of the Construction Work	8
1.6 Timescales for Completion of the Project	8
2.0 THE EXISTING ENVIRONMENT	9
2.1 The Sites and Surrounding Land Uses	9
2.2 Existing Services	9
2.3 Existing Traffic Systems	9
3.0 EXISTING AND TENDER DRAWINGS	12
3.1 Existing Drawings	12
3.2 Tender Drawings	12
4.0 THE DESIGN	12
4.1 Designer's Risk Assessment	12
4.2 Principal Contractor's Method Statement	12
4.3 Contractors Design	12
4.4 Health and Safety File	13
5.0 CONSTRUCTION MATERIALS	14
5.1 COSHH Assessments	14
5.2 Special Precautions for Processes	14
5.3 Prevention of Noise and Hearing Conservation	14
6.0 SITE WIDE ELEMENTS	15
6.1 Temporary Site Accommodation	15
6.2 Emergency Services	15
6.3 Contractor's Welfare Facilities	15
6.4 Plant & Materials	15
6.5 Traffic and Pedestrian Routes	15
6.6 Security Arrangements	16
7.0 OVERLAP WITH THE CLIENT'S REQUIREMENTS	17
7.1 Occupied Premises	17
7.2 Limits of Access	17
7.3 Site Working Hours	17
7.4 Client Liaison	18
8.0 SITE RULES	19
8.1 The Site of the Works	19
8.2 Sub-Contractors Safety Records/Previous Convictions	19
9.0 CONTINUING LIAISON WITH THE PRINCIPAL DESIGNER	21
9.1 Continued Liaison	21
9.2 The Construction Phase Plan	21
9.3 Footnote	21

APPENDICES

APPENDIX A	HEALTH AND SAFETY POLICY STATEMENTS
APPENDIX B	FIRE PLAN
APPENDIX C	EXISTING SITE SERVICES INFORMATION
APPENDIX D	GENERIC AND SPECIFIC COSHH ASSESSMENTS
APPENDIX E	DESIGNERS RISK ASSESSMENTS
APPENDIX F	CONTRACTOR'S RISKS ASSESSMENTS
APPENDIX G	METHOD STATEMENTS AND PERMITS TO WORK
APPENDIX H	SITE SAFETY MANAGEMENT STRUCTURE AND CONTROLS
APPENDIX I	GUIDANCE NOTES FOR THE PREPARATION OF THE CONSTRUCTION PHASE HEALTH & SAFETY PLAN

1.0 NATURE OF THE PROJECT

1.1 Names of the Client and the Project Team

1.1.1	The Client	Merton Council
	Address:	Merton Council Merton Civic Centre London Road Morden London SM4 5DX
	Principal Contact:	Terry Parsons
	Site Contacts:	Wimbledon Chase Primary School Caretaker - Ben Canham - 07946 370 837 Dundonald Primary School TBC
1.1.2	The Principal Contractor	TBC
	Address:	
	Contact:	TBC
	Telephone:	TBC
1.1.3	Contract Administrator	McBains Limited
	Address:	5 th Floor 26 Finsbury Square London, EC2A 1DS
	Contact:	Lewis Mckenzie
	Email:	lmckenzie@mcBains.co.uk
	Telephone:	0207 786 7900
1.1.4	Principal Designer	McBains Limited
	Address:	5 th Floor 26 Finsbury Square London, EC2A 1DS
	Contact:	Lewis Mckenzie
	Email:	lmckenzie@mcBains.co.uk
	Telephone:	0207 786 7900

1.2 Health & Safety Policies

The successful delivery of the project is reliant on the management of the aspects relating to health and safety, as well as the normal constraints of cost, programme and quality. Merton Council put great emphasis on the controls for H&S on site as well as the importance of the projects being compliant with the CDM Regulations 2015.

A proactive culture will be encouraged to allow open communication regarding health and safety with all those involved from client to operatives so that the programme is delivered at the highest level of safety standards within the construction industry.

The Contractor shall append his own Health and Safety Policy to the Construction Phase Plan in Appendix A.

1.3 The Nature of the Project

1.3.1 General Description

The Works covered by this contract are the proposed EWI installation and boundary wall repairs to be undertaken at two separate school sites in the London Borough of Merton.

Wimbledon Chase Primary School

1. Installation of external wall insulation to the internal leaf (within the property)
2. Works will involve fully preparing the property in terms of removal of fittings, fixtures, loose furniture, radiators, electrical outlets, sinks, kitchen worktops, furniture etc
3. Contractor will be required to reinstate services, fittings and fixtures on completion, making good and fully redecorating all walls
4. Erection of scaffold externally prior to hacking off and re-rendering the property using a through render colour application
5. Works will be undertaken both during occupied and on occupied status. Contractor will need to work around the caretaker's holiday.

Dundonald Primary School

1. Removal and re-build of leaning section of masonry boundary wall facing onto park/footpath
2. New piers to be formed to isolated section, renewal of steel gate inc frame and adaptations to concrete steps
3. Cutting back of growth to provide sufficient access and disposal of existing galvanised chain link fencing above
4. Provision of new galvanised chainlink fencing above at high level with new posts secured

into the ground

5. Masonry repairs to other sections of the wall.

The Contractor is to be aware that works are envisaged to be completed prior to the school children returning on the 6th September 2023. As such the Contractor will need to prioritise the works following appointment to ensure works can commence from the 31st July 2023 (earlier if possible) following start of the holidays on the 24th. Contractor will need to allow for liaising with the schools on regular basis and planning works meticulously to ensure programme is achieved.

Contractor to ensure there is no impact on the school's operation in addition to developing a detailed Construction Phase Plan. Works are expected to commence at the outset of the summer holiday period on the 31st July 2023 and complete within a 4 week period. All works must be completed and signed off by the Contract Administrator in good time prior to completion. Should works overrun the Contractor will be required to liaise with the School to ensure disruption to the school's activities are minimised.

Contractor must be mindful that works to the caretakers house will need to be undertaken around the Caretakers activities given they reside here with their family. It is anticipated that the building will be unoccupied for a two week period to allow the majority of disruptive works to take place whilst empty.

There may be school activities undertaken over the summer period and so the Contractor must liaise with the schools for access to the Playground area, in order to access the working areas, site setup, parking etc and ensuring that hoarding is provided within these areas to prevent access by pupils.

We have been advised that there may be other contractors on-site undertaking smaller packages of work. Whilst these are not within areas near to the proposed works, the Main Contractor will need to liaise with them whilst fulfilling role of Principal Contractor under CDM Regulations 2015.

It is paramount that the Contractor allows for developing a sufficient Construction Phase Plan for the works to be executed in a safe and professional manner in light of current events the Contractor will be expected to adhere to the Schools COVID policy and adapting their activities as required.

The Contractor will be expected to provide their own welfare facilities at each site in the car parks subject to school agreement. The appointed Contractor will need to review and develop the logistics plans with each school and the CA.

1.4 The Location and Layout of the Project



KEY
— Outline of
 Caretakers House

Location plan of Wimbledon Chase Primary School



KEY
— Wall to
 be Re-built
— Gate to
 be renewed

Location plan of Dundonald Primary School

1.4.1 The Site Location

Wimbledon Chase Primary School, Merton Hall Road, London, SW19 3QB

Dundonald Primary School, Dundonald Road, London, SW19 3QH.

1.5 The Nature of the Construction Work

1.5.1 General Description of the Construction Work

As previously detailed in section 1.3.1, works at Wimbledon Chase Primary School relate to the installation of external wall insulation to the internal leaf of the Caretakers House, with render to be renewed externally. At Dundonald Primary School the Contractor is required to undertake specific repairs to the masonry boundary wall in order to address structural issues identified, in addition to specific improvements and further masonry repairs.

The contractor shall meet all requirements set out in this document, and the main tender specification document.

1.5.2 General Description of Buildings

Whilst Dundonald Primary School comprises a Victorian building which has been added to over the years, Wimbledon Chase Primary School is a post-war building which has also been added to.

The sites are located within built-up residential areas in Wimbledon, South West London.

1.6 Timescales for Completion of the Project

1.6.1 Project Programme

The anticipated provisional Project Programme is as follows: -

Issue of tender documents to Contractors	Late May 2023
Client Review and appointment	Late June 2023
Works on Site	31 st July 2023
Completion @ Dundonald	18 th August 2023
Completion @ Wimbledon Chase	25 th August 2023
Min. time between appointment of Principal Contractor & start on site:	3 weeks.

2.0 THE EXISTING ENVIRONMENT

2.1 The Sites and Surrounding Land Uses

2.1.1 The Sites

Both sites are located with built-up urban residential environments, in densely residential environments with busy road and tram/train lines in close proximity. The sites are located within 5 minutes walking distance of each other. Due to this and similar nature of works they have been packaged together.

The sites are quite restricted in terms of space and the Contractor will need to develop the Logistics Plan provided in order to provide a practical solution for scaffolding and site setup.

The Contractor is to undertake a full photographic record at both sites of the site access, delivery and communal areas, including the route to the work site and submit to the Contract Administrator prior to commencement.

2.1.2 The Surrounding Land Use

The sites are located in urban residential areas in Wimbledon, South West London. Both sites are surrounded by residential streets, busy roads and train/tram lines. Wimbledon Chase is located adjacent to Wimbledon College of Arts.

The Contractor is deemed to have noted site particular details and included for any financial consequence within the Tender Submission.

2.2 Existing Services

The buildings are served by water, gas and electrical supplies. The Principal Contractor shall take all practical steps to avoid damage to 'Statutory Bodies' services or apparatus and the potential hazard to the site operatives, staff and public, which might arise. He shall, before opening up any section of the site for hoarding, demolition / construction operations, site accommodation or any other purpose, locate the exact position of all existing services and apparatus by liaising with statutory authorities and any historical information provided by the Clients team. The Contractor is to ascertain the route of all current services as necessary.

The Principal Contractor shall protect, uphold and maintain all pipes, ducts, service mains, overhead cables, etc during the execution of the works so as not to jeopardise the health and safety of site operatives, staff, visitors or the general public. If any damage to services results from the execution of the works, the Contractor shall immediately notify the Client. The Contractor shall be liable for any damage due to any cause within his control.

The Contractor shall make temporary connections to the existing electric, water and heating supplies as agreed with the facilities manager in a way that ensures safety of others. The Contractor will be responsible for all temporary services throughout the duration of the works and for taking back and capping off on completion of the works, inc any making good works that may arise.

2.3 Existing Traffic Systems

2.3.1 Access Road and Contractor's Vehicles

Both sites are located within built-up residential areas with busy surrounding roads. The Contractor will be provided access onto site and parking free of charge.

The Contractor is to undertake a full photographic record at both sites of the site access, delivery and communal areas, including the route to the work site and submit to the Contract Administrator prior to commencement.

The Contractor must not block the entrances or fire escapes at any time and must move their vehicles as necessary upon any reasonable request from the Client, residents, other contractors, or maintenance teams working on site. The surrounding residential roads incorporate a mixture of restricted and unrestricted parking. No parking costs incurred will be reimbursed to contractors or subcontractors.

2.3.2 Contractor's Personnel and Site Visitors

The Contractor will be responsible for storing this information on-site and for keeping a daily site register for all staff and visitors on-site.

All operatives on arrival and before departure shall sign in and out accordingly, and shall further comply with the following procedures:

- i) All Contractors must sign the signing in book kept by the Site Manager upon entry to the site. ID must be clearly worn at all times on site.
- ii) Each operative is to report to the Site Manager on arrival and prior to departure from the site.
- iii) Each operative is fully inducted to the site rules by the Site Manager which is to include details on procedures and emergency escape, assembly points etc.
- iv) The contractors must ensure that any welfare facilities provided for use by the school are kept clean daily and upon completion of the project a deep clean must be undertaken to the welfare facilities.
- v) The Contractor shall take all necessary precautions during the execution of the works to maintain the security of the premises.
- vi) The Contractor shall be responsible for the security of all plant and materials provided for the execution of the works and shall make good any damage or loss at his own expense.
- vii) All personnel and visitors must be provided with adequate clothing, goggles, hard hats, protective footwear, etc
- viii) No smoking on-site at all times.

2.3.3 Vehicular Transitional Hazards

The Principal Contractor will be expected to include within the Construction Phase Health and Safety Plan proposals for traffic management and access to the site. The Principal Contractor is expected to review the existing site rules and traffic management procedures in advance of commencing works and will be expected to detail these back to all operatives prior to works commencing on-site and at toolbox talks.

The Principal Contractor must ensure that no deliveries are made around the busy operating

periods of the schools where possible in order to try and not cause congestion within the access points and car park. The Principal Contractor will also be expected to ensure that all delivery drivers are made aware of the site traffic rules with regards to speed and taking extra precautions with regards to pedestrians and children. It is vital that for any large vehicles that the Contractor provides a banksman from the entrance down to the site compound and on return, to ensure the safety of the public and school occupants at all times. The location of skips to be agreed with the school if deemed required.

2.3.4 Pedestrian Transitional Hazards

The Contractor is advised of the requirements for vehicle access into and around site to be maintained at all times during the project. Temporary signage, lighting and barriers etc must be erected and maintained by the contractor to ensure the safety of the operatives, visitors and the general public as necessary throughout the project.

The Contractor will be expected to regularly sweep and wash down all external areas to ensure high levels of cleanliness and tidiness are maintained, in addition to ensuring the safety of the staff and children on site.

2.3.5 Contractor's Deliveries

The Contractor is to ensure that deliveries are programmed sensibly and in a manner that causes as little disruption as possible to operation of the school as detailed previously within this document.

The Contractor is to be aware that there may be activities taking place over the holiday period at the school with children present and using the main playground. As such deliveries into the site need to be meticulously managed with the Caretaker to ensure limited impact on the school and so it is paramount that the Contractor allows for developing a sufficient Construction Phase Plan in order for works to be executed in a safe and professional manner.

All details to be included in the Construction Phase Plan.

2.3.6 Asbestos

N/A given scope of works proposed.

3.0 EXISTING AND TENDER DRAWINGS

3.1 Existing Drawings

Refer to the Tender Documentation which contains existing layout plans.

3.2 Tender Drawings

Please refer to the Tender Documentation which contains all proposed layout plans for the works.

4.0 THE DESIGN

4.1 Designer's Risk Assessment

Appendix E contains the Risk Assessments prepared by the Design Team. The Principal Contractor is to consider and make provision to minimise the identified risks during the construction phase. The Designer's schedule will not be an exhaustive list and the Principal Contractor should exercise due care and diligence throughout the works together with continued liaison with the Principal Designer as required for Design Amendments which may affect Health and Safety issues.

4.2 Principal Contractor's Method Statement

The Principal Contractor is informed that the following Method Statements are to be provided prior to commencement of the works. This is not intended to be an exhaustive list and the Contractor should also develop this as circumstances require: -

- 1 Method and sequence of carrying out the construction operations
- 2 Dealing with the isolation and re-connection and recommissioning of existing services - water, electricity etc. and any temporary installations.
- 3 Delivery, Storage and Removal of Materials (including waste) and Work Equipment given the shared access routes and communal areas shared with the building occupants.
- 4 Control and management of noise, dust and vibration
- 5 Site security
- 6 Working within occupied and functioning school with young children e.g. risks and accidents prevalent to staff, children and visitors alike by the process of construction operations, deliveries to site etc
- 7 Undertaking works at height
- 8 Undertaking works adjacent to the public highways and residential parts
- 9 Safe Working Site Operating Procedures (SOP) in relation to Covid-19

4.3 Contractors Design

- 4.3.1 The Contractor is required to produce a programme for the development of the scheme to allow sufficient time for approval by the Principal Designer and Contractor Administrator before commencement. The programme must show a full breakdown of the anticipated dates, sequence and timescales for the works. Furthermore, the programme should show any lengthy lead in periods for products included within the contract.

4.3.2 Risk Assessments will be required and shall demonstrate that proper analysis techniques have been employed to the reasonable satisfaction of the Principal Designer.

4.4 Health and Safety File

4.4.1 Information required for the preparation of the file by the Contractor;

- Table of Contents
- Contractual and Legal Information
- Description of works carried out.
- Details of design and construction team.
- Specification, existing and 'as built' drawings.
- Details of capped services, drains etc,
- Details and location of any underground structures capped or filled in.
- Full information in respect of service operation and maintenance manuals and information and all trade literature with regard to installed materials and equipment.
- All certificates relating to completion of elements of the work.
- All subcontractors details
- All specialist information
- All maintenance information
- COVID-19 Policy

A reminder list will be provided, as the contract reaches completion by the Principal Designer.

4.4.2 Certificate of Completion

On Practical Completion of the project, the completed Construction Phase Plan and Health and Safety File information is to be passed to the Principal Designer for review and approval. Completion is dependant on the passing over of this documentation.

On passing over the documents they must be signed off by the Principal Designer and the certificate appended to the Plan.

Information necessary for the completion of the file should be passed to the Principal Designer as it becomes available in a continuous basis throughout the construction period.

5.0 CONSTRUCTION MATERIALS

5.1 COSHH Assessments

The majority of the materials required for this project are not unusual and should be familiar to a competent Principal Contractor. The Contractor is to provide COSHH Assessments for all materials subject to control, prior to their use on site.

Generic material COSHH assessment requirements are to be scheduled in Appendix D, Part 1.

Specific material COSHH assessment requirements are to be scheduled in Appendix D, Part 2 which shall identify any unusual risks associated with materials to be used on this project.

Neither list should be regarded as exhaustive and the Contractor will be required to develop these lists from time to time in accordance with his particular working method and material/manufacture supply options and changes.

5.2 Special Precautions for Processes

The Principal Contractor shall ensure that all requirements to control the noise, vibration and dust levels and other potential nuisances which may create a health and safety hazard produced by his operations on site are strictly complied with.

The contractor is to note the works will be performed within a 'live' and operational school building and therefore the management and control of noise, dust and vibration will be critical to the success of the project. The selected contractor will need to ensure that adequate measures are taken to segregate the working areas and access routes from other adjacent areas, using hoardings and / or other types of protection for the duration of the project. It may also be a requirement for the selected contractor to undertake any noisy works or isolations outside of normal working hours, subject to further confirmation and agreement with the Contract Administrator.

5.3 Prevention of Noise and Hearing Conservation

The Principal Contractor shall comply with BS 5228: 1997 Code of Practice for Noise Control on Building and Demolition Sites and all amendments thereto, and the Noise at Work Regulations 1989 as amended. In addition, every effort must be made to ensure that noise does not disrupt present occupiers, neighbours, passers-by or the public at large.

6.0 SITE WIDE ELEMENTS

6.1 Temporary Site Accommodation

The Contractor must provide his own welfare facilities to location agreed between all parties prior to works commencing on-site. The Contractor will be able to make use of existing services on site but will however be responsible for making all connections and ensuring these have been carried out safely (no trip hazards etc).

The Contractor must ensure, so far as is reasonably practicable, that the generation of dust, fumes and smoke is kept to a minimum throughout the course of the Contract.

6.2 Emergency Services

The Construction Phase Plan shall include full details of emergency procedures, First Aid equipment and location of trained personnel.

The location of the nearest **A&E hospital** is;

St Georges Hospital
Tooting
London
SW17 0QZ

The location of the nearest **24-hour police station** is;

Wimbledon Police Station
15-23 Queens Road
Wimbledon
SW19 8NN

The Contractor should include maps of these locations in their Construction Phase Plan.

6.3 Contractor's Welfare Facilities

The Contractor should make arrangements for providing their own welfare facilities within the compound/site setup area previously noted.

6.4 Plant & Materials

Plant and material storage areas on site must be agreed with the Principal Designer and the Contract Administrator before commencement of the works. The Contractor is to ensure that the storage of plant and materials do not hinder the pedestrian access through the site or surrounding buildings.

6.5 Traffic and Pedestrian Routes

Existing traffic and pedestrian routes are addressed in Section 2.3 above.

6.6 Security Arrangements

Unauthorised access must be prevented during and out of normal working hours. Site personnel and visitors must be controlled as in 2.3.2.

The Contractor is to carefully plan works to the existing security system so that it is maintained at all times during the works when the building is not in operation.

The Contractor is to ensure that all regular site personal (site manager, foreman, regular trades) hold valid DBS Certifications prior to and throughout the duration of the works on-site. The Contractor will be responsible for obtaining all DBS Certifications including cost and will be responsible for applying and obtaining in good time prior to commencement of works. As such the Contractor will be expected to issue applications where required as soon as they have received confirmation of appointment from the Contract Administrator. The Contractor is expected to supply details of current DBS Certified staff as part of their tender submission.

7.0 OVERLAP WITH THE CLIENT'S REQUIREMENTS

7.1 Occupied Premises

The Contractor is advised the subject premises and access routes are occupied and will remain occupied and 'live' for the duration of the works so noise and vibration should be kept to a minimum throughout the course of the Contract. Any site storage must be protected at all times and the Contractor is to pay particular attention to site tidiness at all times. The areas around the site are to be kept free from building rubbish, spoil and materials at all times. Summer camps will run during holiday periods so the school will be occupied outside term times.

The Contractor is to maintain free and safe access to fire escapes and designated access routes for building occupants, visitors and site labour workforce.

The Contractor must prepare a Fire Action Plan identifying assembly points, fire drill details and emergency procedures which should be submitted for approval, prior to the commencement of works as required under Section 8.1.7.

The Principle Contractors Fire Strategy must, in liaison with the building management team, be coordinated with existing arrangements within the building, eg to ensure that evacuation alarms are effectively communicated and that building fire detection/protection systems and arrangements are not compromised.

The Contractor must ensure, so far as is reasonably practicable, that the risk of the outbreak of fire is kept to a minimum throughout the course of the works Contract. The Principal Contractor is to maintain his own fire precautions within his works areas in accordance with the standards set out in Construction Confederation and Fire Protection Association publication 'Fire protection on construction sites. Joint code of practice', as applicable.

7.2 Limits of Access

The Contractor shall confine his operations to the vicinity of the works. No flammable materials are to be stored within the curtilage of the site.

7.3 Site Working Hours

Normal working hours: 08:00-17:00 hours Monday to Friday for the works; noisy and/or works causing a vibration or any other nuisance may be taken forward during the working day. Works outside of these agreed hours are to be agreed in advance by the Client/CA.

NOTE: The above will be subject to the provisions of the Local Authority and thus these hours may be restricted further. The Contractor is to comply fully with all such restrictions and no delays to the contract as a result of such restrictions will be entertained.

All works are to be programmed to cause minimum disturbance to other occupants, works may have to cease at critical times. Any variations to this must be in accordance with an agreed procedure to ensure a satisfactory level of site control and safety management is maintained. This procedure must be agreed with the Principal Designer.

7.4 Client Liaison

The contractor is expected to liaise with the client regularly in order to ensure that they are kept aware of any expected disruption, large deliveries etc.

8.0 SITE RULES

8.1 The Site of the Works

- 8.1.1 Visitors to the site will be required to report to the Principal Contractor and shall not be permitted to move about on site unattended. All contractors' personnel are to have ID on display at all times. All contractors working on site must understand the site rules and site management procedures.
- 8.1.2 Site manager to ensure that any person using machinery or equipment holds the appropriate operating certification necessary or, as a minimum is adequately instructed/ trained.
- 8.1.3 All operatives to wear hard hats and safety footwear. Gloves, dust masks, eye and ear protection and any other personal protective equipment to be worn whenever appropriate.
- 8.1.4 All accidents must be reported and entered in the accident book. All accidents resulting in injury or damage to equipment must be recorded. Accidents to be reported to the Principal Designer. (Ongoing procedure to be maintained). The telephone number for the nearest hospital is to be available on site.
- 8.1.5 Only qualified scaffolders to erect adjust and dismantle scaffold. Scaffold must be checked at regular intervals.
- 8.1.6 The lighting of fires on the site will not be permitted. No smoking will be permitted on the site to limit the risk of fire.
- 8.1.7 Procedures for the emergency evacuation of the site and for the call-out of emergency services must be established, agreed with the Principal Designer and incorporated within Appendix I, Section 4 of the document. A comprehensive Fire Plan must be generated by the Principal Contractor (approved by the fire officer) and included within Appendix B.
- 8.1.8 The use of radios, MP3 players or the like will not be permitted anywhere on the site, unless it can be shown that this will not generate a potential hazard or nuisance.
- 8.1.9 Strict zero tolerance policy on engaging with pupils at the school.
- 8.1.10 Project signboards to be displayed at all times during construction to provide contact telephone numbers in case of emergency i.e. contact outside normal hours.

8.2 Sub-Contractors Safety Records/Previous Convictions

- 8.2.1 The Contractor must enquire as to the details of the Health and Safety record of any proposed sub-contractor prior to arrangements being undertaken to employ the sub-contractor. This must include statistics of accidents or incidents over the last two years, details of any prohibition notices served by the Health and Safety Executive, and also details of any prosecutions.
- 8.2.2 The Contractor must declare to the Principal Designer details of any Health and Safety convictions of any personnel, prior to the commencement of work of these personnel, or any

unsatisfactory Health and Safety record of any sub-contractor to be employed on the works prior to their appointment.

- 8.2.3 Personnel or Contractors with unsatisfactory safety records or working practices will not be permitted to work on the site without evidence of subsequent re-training.

9.0 CONTINUING LIAISON WITH THE PRINCIPAL DESIGNER

9.1 Continued Liaison

With regard to on-going liaison with the Principal Designer the following issues must be clearly addressed: -

- 9.1.1 Procedures for communications between the project team designers, other contractors and site operatives.
- 9.1.2 Procedures and a programme for the development of Contractor Design items and continued liaison with the Principal Designer.
- 9.1.3 Details of the contractors internal or external Health and Safety Consultants together with a schedule of their duties and a programme to provide or complete outstanding issues and approve method statements, working practices and site safety issues.

9.2 The Construction Phase Plan

- 9.2.1 The Principal Contractor shall develop this document in order to incorporate a detailed statement describing the organisation and resources which the Contractor proposes and undertakes to provide to safeguard the health and safety of operatives, including those of sub-contractors and of any person who may be affected by the works. In addition, the Construction Phase Health and Safety Plan shall include the details stipulated in the appropriate Appendices.
- 9.2.2 The detailed requirements of the Construction Phase Health and Safety Plan shall meet are scheduled in Appendix I.
- 9.2.3 (Note: Reference to design matters may be omitted if no Contractor Design is required).
- 9.2.4 The developed Construction Phase Health and Safety Plan must be submitted to the Contractor Administrator not less than seven days before the proposed date for start of construction work. Construction work shall not commence until the Principal Designer has confirmed in writing that in his view the Construction Phase Health and Safety Plan includes the procedures and arrangements required by the CDM Regulations.

9.3 Footnote

- 9.3.1 The Construction Phase Plan is an important document and shall be kept on site at all times. It shall be brought to the attention of all management, senior and other staff as relevant to their tasks and duties and maintained in an easily accessible and prominent position for reference by all site operatives.
- 9.3.2 The Form F10 (Notification to the Health and Safety Executive) shall be displayed on site in a prominent position in accordance with the Regulations.
- 9.3.3 It is essential that the Pre-Construction Information is fully developed by the Contractor for the Construction Stage prior to commencement of the works on site. If in any doubt as to your responsibilities in this respect, please contact the Principal Designer.

APPENDIX A **HEALTH AND SAFETY POLICY STATEMENTS**

The Contractor is to insert their own Health and Safety Policy.

APPENDIX B **FIRE PLAN**

To be inserted by the Contractor

APPENDIX C

EXISTING SITE SERVICES INFORMATION

To be inserted by Contractor

APPENDIX D

GENERIC AND SPECIFIC COSHH ASSESSMENTS

To be inserted by Contractor

APPENDIX E

DESIGNER RISK ASSESSMENTS

Designer: McBains							Project: Wimbledon Chase Primary School Caretakers House EWI & Dundonald Primary School Boundary Wall Repairs			
Job No. 62331							Date: May 2023			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Options (Contractors)
				L	S	R		By	Date	
1.	High level works	Risk of personal fall. Risk of falling equipment	General contractors	M	M	M	Inform site management.			Use of appropriate high level access suitable for task to hand. Daily assessment to ensure there are no faults. Principal Contractor to provide Method statement, safety signage and barriers.
2.	Loose fabric falling	Risk of personal injury from impact	General contractors	L	H	M	Inform site management.			Assessment to be carried out following erection of high level access to review condition of high level masonry.

Designer: McBains							Project: Wimbledon Chase Primary School Caretakers House EWI & Dundonald Primary School Boundary Wall Repairs			
Job No. 62331							Date: May 2023			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Options (Contractors)
				L	S	R		By	Date	
3.	Evacuation under fire alarm conditions.	Blocking of escape routes.	General, Contractors	L	M	L	Inform design/ construction teams by issue of this document. Issue of drawings indicating fire escape routes.			Ensure exit routes are kept clear of materials, equipment, and debris at all times. Ensure fire routes are clearly identified. Communicate requirements to all site operatives. If blocking of escape route unavoidable during course of work, ensure alternative well-defined route exists. Principal Contractor to provide method statement on maintaining fire escape routes. Portable fire extinguishers to be provided adjacent to risk areas
4.	Manual Handling	Musculo-skeletal Injuries. Risk of falling equipment.	General contractors	L	M	M	Specify equipment of modular or sectioned components. Position equipment in accessible locations.			Allow sufficient space for installation. Allow for mechanical handling equipment to be utilised. Program building works to maximise access.

L = Likelihood (low, medium, high)

S= Severity (low, medium, high)

R = Risk (likelihood x severity)

APPENDIX F

CONTRACTOR'S RISK ASSESSMENT

To be inserted by Contractor

APPENDIX G

METHOD STATEMENTS AND PERMITS TO WORK

To be inserted by Contractor

APPENDIX H

SITE SAFETY MANAGEMENT STRUCTURE AND CONTROLS

To be inserted by Contractor

APPENDIX I

GUIDANCE NOTES FOR THE PREPARATION OF THE CONSTRUCTION PHASE PLAN

1.0 CONTRACTOR AND SITE SAFETY MANAGEMENT

- A copy of the Contractor's Health and Safety Policy Document.
- Accident and illness records for the past five years. A statistical analysis will suffice, provided the location of the full records is identified
- Records of previous Health and Safety Executive enforcement action and actions and retraining taken to prevent any re-occurrence.
- The number and type of staff responsible for Health and Safety on this project with details of their qualifications, a schedule of their duties and contact numbers (emergency and normal). A specific and suitably qualified individual must be identified to take overall responsibility for site safety issues including the approval of Method Statements, permits to work and liaison with the Planning Supervisor.
- Method Statements related to the hazards identified in the pre-tender Health and Safety Plan and/or statements on how the hazards will be addressed and any other significant hazards identified by the Contractor. If these cannot be provided prior to commencement, then a detailed programme for the production of this information must be agreed prior to commencement.
- Selection procedures for ensuring competency of other contractors, the self-employed and any designers.
- Procedures and a programme for the development of Contractor Design items and continued liaison with the Planning Supervisor.
- Procedures for carrying out risk assessment and for managing and controlling the risks identified.
- Arrangements for consulting with and taking the views of people on site in respect of safety or perceived safety issues.
- Arrangements for preparing or modifying site rules, drawing them to the attention of those affected and ensuring their compliance by regular checking and controls.

CONSTRUCTION WORKS CONTROLS

- Details of the location and arrangements for issue, instructions and use of personal protection equipment. Procedures for ensuring that all persons on site have received relevant Health and Safety information and any necessary or required training for the equipment to be used.
- Arrangements for ensuring that all accidents, illness and dangerous occurrences are recorded.
- Arrangements for ensuring that proper site safety records are maintained.
- Emergency procedures including fire precautions
- Arrangements for welfare facilities, including First Aid equipment location, name of first aider, location of local hospital and emergency telephone.
- Any other matters which the Contractor or Principal Designer identifies as relevant

INFORMATION

- Sections 2,3,4 following amplify the above requirements, Section 5 suggests an Agenda for the regular site safety meetings.

2.0 PRINCIPAL CONTRACTOR AND SITE SAFETY MANAGEMENT/ORGANISATION

2.1 This section is to be completed by the Principal Contractor and is to be submitted to the Principal Designer for approval in accordance with Item 9.1.

2.2 This section of the document shall include, but is not necessarily restricted to the following information:

- | | | |
|----|---|---|
| a) | Contractors site organisational structure for Health and Safety issues and ongoing Health and Safety Management and Review. | I |
| b) | CV's of Management and Safety Personnel for the project. | I |
| c) | Design team contact list and a programme for resolution of outstanding design users. | F |
| d) | Main contractors and sub-contractors contact list. | |

H

- e) Details of the contractors internal or external Health and Safety Consultants together with a schedule of their duties and a programme to provide or complete outstanding issues and approve method statements, working practices and site safety issues.

H

- f) Records and proposals for training in Health and Safety related to the project.

B

- g) Programme for Health and Safety Meetings and Reviews.

I

3.0 CONSTRUCTION WORKS CONTRACTS

3.1 This section is to be completed by the principal contractor and is to be submitted to the Principal Designer for approval, in accordance with item 9.1.1.4.

3.2 This section of the document shall include, but is not necessarily restricted to, the following information:-

- a) References to any hazardous Construction Materials, components and substances to be used.

E

- b) Plant and machinery to be utilized, particular safety controls thereof and needs for operator training.

I

- c) Hazard/Risk Assessment procedures

F&G

- d) Site layout and location of storage, parking and welfare facilities

I

- e) Temporary access arrangements and site security/visitor controls

I

- f) Identification of Method Statements required, controls and programme for production, where these cannot reasonably be in place prior to commencement.

H

- g) Details of sub-contractors compliance with Health and Safety Policy and Safety Plan.

H

- h) Health and Safety records to be maintained or HSE Forms to be completed during the works.

I

4.0 EMERGENCY/UNFORESEEN CIRCUMSTANCES

4.1 This section is to be completed by the Principal Contractor and is to be submitted to the Principal Designer for approval in accordance with item 9.2.

4.2 The section of the document shall include but is not necessarily restricted to the following information:

- a) Details of procedures in event of a fire (Contractor to incorporate a comprehensive Fire Plan in Appendix B of the Document which must include plans demonstrating means of escape routes and assembly points). The Fire Plan should be in accordance with the Code of Practice for Fire Prevention on Construction sites and buildings undergoing renovation. C

Arrangements to review regularly and develop it to suit the changing circumstances on site.

- b) Names of site First Aid persons and Fire Wardens. B&C

- c) Details of local hospitals and Accident Units. B

- d) Reporting procedure for accidents, First Aid station, location details, location of accessible emergency telephone. B

- e) Reporting and investigation procedure for accidents/dangerous events. B

5.0 SAFETY MEETINGS

5.1 This section is to be completed by the Principal contractor and is to be submitted to the Principal Designer for approval in accordance with item 9.2.

5.2 The Principal Contractor shall hold regular meetings to ensure that the Safety Plan is being followed and that any amendments are agreed with the Principal Designer. The following items are to be completed by the Principal Contractor and included in the Health and Safety Plan.

- a) Date of first Safety meeting
- b) Dates of subsequent meetings
- c) Names of parties to attend these meetings

Safety meeting to include a report by the Site Safety Officer. The Draft Safety Meeting Agenda to include but not be limited to the following issues:-

- 1. Parties present and responsibilities
- 2. Project information/Changes/Safety Plan review
- 3. Review of High Risk Activities and Risk Assessments.
- 4. Review of Plant needs/Temporary Electrics/Operator training.
- 5. Review of Fire Plan
- 6. General Reviews:
 - i) Temporary Accommodation
 - ii) Storage
 - iii) Fire Fighting Equipment
 - iv) Hot Work or other Work Permits issued
 - v) Method Statement and Permit to work operation
 - vi) Sub- Contractors Approved and Compliance
 - vii) Site services - Temporary and Existing
 - viii) Review of Security and Visitor Controls
 - ix) Safety Training Requirements
 - x) Other issues identified by the Contractor

