

TRACK			
INT	(Intermediate Stage - JCT)	The Contractor should provide the following information and facilitate the following:	
Item	Requirement	Accepted (y/n)	Remedial work / comment / additional information required
1.1	Dimensional Survey of track section that is being approved, to include; gauge, cant and alignment geometry at 3m intervals, presented in a tabulated form.		
1.2	Photographic survey at measured points of track, with reference to measurements and Site locations as shown on the supplied Plans.		
1.3	Inspection by Client in presence of Contractor (or Contractor's nominated person)		
SAT	(Site Acceptance Test)	The Contractor should provide the following information and facilitate the following:	
Item	Requirement	Accepted (y/n)	Remedial work / comment / additional information required
2.1	Current Survey and Inspection as set out in INT Inspection for entire Track		
2.2	Functional operation of train, in conjunction with Train SAT		
2.3	Inspection of Track after period of Test Operation to verify that track has not deformed or displaced outside normal parameters (taking into account climatic conditions at time of test)		
RPI	(Retention Period Inspection)	The Contractor should provide the following information and facilitate the following:	
Item	Requirement	Accepted (y/n)	Remedial work / comment / additional information required
3.1	Current Survey and Inspection as set out in INT Inspection for entire Track, taking into account normal wear and tear and thermal changes since SAT		